

SWPPP Requirements

yes	no	
<input type="checkbox"/>	<input type="checkbox"/>	General information
<input type="checkbox"/>	<input type="checkbox"/>	Location of SWPPP for review
<input type="checkbox"/>	<input type="checkbox"/>	Specific party responsible for implementation of BMPs
<input type="checkbox"/>	<input type="checkbox"/>	Controls and outfalls to be inspected before and after .5" rain events
<input type="checkbox"/>	<input type="checkbox"/>	Documentation of inspections
<input type="checkbox"/>	<input type="checkbox"/>	Inspection reports submitted monthly
<input type="checkbox"/>	<input type="checkbox"/>	Controls will be maintained as necessary according to the needs identified in the inspection reports
<input type="checkbox"/>	<input type="checkbox"/>	SWPPP to be available on site
<input type="checkbox"/>	<input type="checkbox"/>	NOC posted with project description and contact numbers
<input type="checkbox"/>	<input type="checkbox"/>	Certification of engineer
<input type="checkbox"/>	<input type="checkbox"/>	Current site conditions
<input type="checkbox"/>	<input type="checkbox"/>	Data describing the soil types
<input type="checkbox"/>	<input type="checkbox"/>	Post development runoff coefficient after site is completed
<input type="checkbox"/>	<input type="checkbox"/>	Approximate size and location of affected wetland acreage at the site
<input type="checkbox"/>	<input type="checkbox"/>	Project description
<input type="checkbox"/>	<input type="checkbox"/>	Site description
<input type="checkbox"/>	<input type="checkbox"/>	Nature of activity
<input type="checkbox"/>	<input type="checkbox"/>	Estimated total area disturbed
<input type="checkbox"/>	<input type="checkbox"/>	Other discharges
<input type="checkbox"/>	<input type="checkbox"/>	Removal of vegetative ground cover
<input type="checkbox"/>	<input type="checkbox"/>	Are structural flow diversions from exposed soils included
<input type="checkbox"/>	<input type="checkbox"/>	Are sediment basins indicated on the plans to treat common drainage areas
<input type="checkbox"/>	<input type="checkbox"/>	Are basins or traps going through pipes or well lined channels
<input type="checkbox"/>	<input type="checkbox"/>	Does the plan include post construction water quality control measures
<input type="checkbox"/>	<input type="checkbox"/>	Are velocity dissipating devices located at the discharge locations and along the length of any outfall channel
<input type="checkbox"/>	<input type="checkbox"/>	If applicable the protection of any endangered species
<input type="checkbox"/>	<input type="checkbox"/>	BMPs to be used
<input type="checkbox"/>	<input type="checkbox"/>	Describe BMPs for each activity in the described sequence of events
<input type="checkbox"/>	<input type="checkbox"/>	Describe installation of post construction storm water measures
<input type="checkbox"/>	<input type="checkbox"/>	Removal of offsite accumulation of sediment
<input type="checkbox"/>	<input type="checkbox"/>	Removal of trapped sediment at 50% design

SWPPP Requirements

		Control of litter, debris and chemicals
		Offsite material storage including borrow
		Pumpage from excavation and work areas
		Offsite vehicle tracking
		Domestic waste water disposal
		Storage of construction and waste materials
		Spill prevention and response
		Does the plan include the City of Dyersburg Storm Water Management Procedures and requirements

Maps

		General location map
		Site map with drainage patterns
		Approximate slopes anticipated after major grading
		Areas of soil disturbance
		Outline of areas not to be disturbed
		Locations of major structural and nonstructural controls
		Locations where stabilization practices are expected to occur
		Surface waters indicated (wetlands and locations where storm water discharges to surface waters)
		Outfall points intended for coverage under the TNCGP identified

Sequence of events

		Intended sequence of major events
		Ensure measures are in place before earth moving begins